

# BOND 2012 PROPOSITION 1

(AS OF 10 NOVEMBER 2017)

PROJECT TITLE	STATUS	BUDGET \$(000s)		AE	Constr. Start Date	2016												2017												2018												2019												2020											
		STREET	UTILITY			J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D
Horne Rd (Ayers St to Port Avenue)	Complete	\$2,261	\$1,418	Hanson	Aug-15	[Construction Complete]																																																											
JFK Causeway Area Imps	Complete	\$684	\$0	Urban	Jan-16	[Construction Complete]																																																											
Navigation Blvd (Up River Rd to Leopard St)	Complete	\$4,909	\$2,900	LNV	Apr-16	[Construction Complete]																																																											
S Staples St (Morgan Ave to IH 37)	Complete	\$7,146	\$7,878	Hanson	Sep-15	[Construction Complete]																																																											
					Sep-15	24 Months																																																											
McArdle Rd (Whitaker Dr to Ennis Joslin Rd)	Constr.	\$6,497	\$7,594	LJA	May-14	39 Months												[Construction Delay]																																															
					May-14	44 Months												[Construction Delay]																																															
Williams Dr (Staples St to Airline Rd) (TXDOT)	Constr.	\$4,697*	\$5,202	LJA	Feb-16	19 Months																																																											
					Feb-16	22 Months												[Construction Delay]																																															
Greenwood Dr (Gollihar Rd to Horne Rd)	Constr.	\$2,814	\$1,994	Govind	Sep-16	[Design]												14 Months																																															
					Sep-16	[Design]												15 Months												[Construction Delay]																																			
Tuloso Rd (IH37 to Leopard St)	Constr.	\$2,048	\$3,050	MEI	Feb-17	[Design]												8 Months																																															
					Feb-17	[Design]												11 Months												[Construction Delay]																																			
Ocean Dr (Buford St to Louisiana Ave)	Constr.	\$8,009	\$8,550	FNI	Jun-16	[Design]												18 Months																																															
					Jun-16	[Design]												19 Months												[Construction Delay]																																			
Kostoryz Rd (Brawner Pkwy to Staples St)	Constr.	\$6,111	\$4,181	Urban	Aug-16	[Design]												17 Months																																															
					Aug-16	[Design]												17 Months												[Construction Delay]																																			
S Alameda St (Ayers St to Louisiana Ave)	Constr.	\$1,858	\$3,482	HDR	May-17	[Design]												15 Months																																															
					May-17	[Design]												15 Months												[Construction Delay]																																			
S Staples St (Brawner Pkwy to Kostoryz Rd)	Bid	\$6,000	\$4,865	FNI	Dec-17	[Design]												18 Months																																															
					Feb-18	[Design]												18 Months												[Construction Delay]																																			
Yorktown Blvd (Rodd Field to Cimarron) (Landscape) (Street and Utility improvements completed Aug 2014)	Street complete landscape pending	\$4,887	\$3,185	FNI	Sep-18	[Design]												2 Mo.																																															
Leopard St (Crosstown to Palm Dr)	D-60%	\$4,168	\$1,942	HDR	Apr-18	[Design]												Deferred												12 Months																																			
					Aug-18	[Design]												Deferred												12 Months												[Construction Delay]																							
Morgan Ave (Staples St to Crosstown Freeway)	D-60%	\$2,645	\$3,401	LJA	Sep-18	[Design]												8 Months																																															
					Sep-18	[Design]												8 Months												[Construction Delay]																																			
Holly Road (Crosstown to Greenwood Dr) (TXDOT)	Pending	\$9,557*	\$5,182	LNV	-	[Design]												[On Hold / Pending]																																															
Twigg St (Shoreline Blvd to Lower Broadway)	Deferred	\$1,400	\$2,551	HDR	-	[Design]												Deferred																																															
					-	[Design]												Deferred												[Construction Delay]																																			
Signal Improvements & Street Lighting	Ongoing	\$2,000	\$0	MBITS	-	Ongoing												Ongoing												Ongoing																																			
TXDOT Participation	Ongoing	\$1,150	\$0	LNV	-	Ongoing												Ongoing												Ongoing																																			
					-	Ongoing												Ongoing												Ongoing																																			
ADA Master Plan Improvements	Complete	\$2,300	\$0	CH2M	-	All funds allocated																																																											

\* Includes TXDOT participation funds

Planning / Preliminary	Design	Construction	Construction Delay	RFQ / RFP	Deferred
On Hold / Pending	Redesign	Construction Complete	Bid	Ongoing	Design Build
				Design Build	FMAC












# STORM WATER & GAS PROGRAMS

(AS OF 10 NOVEMBER 2017)

PROJECT TITLE	STATUS	Project Budget \$(000s)	AE	Constr. Start Date	2016												2017												2018												2019												2020											
					J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D
<b>STORM WATER</b>																																																																
Greenwood Drive Storm Water Improvements (HP Garcia Park)	Complete	\$ 500	Govind	Mar-17																																																												
Kinney Street Bridge Erosion Repairs	Complete	\$ 120	HDR	May-17																																																												
La Volla Creek Channel Excavation, Phase 1	Bid	\$ 4,153	Urban	Feb-18																																																												
Bridge Rehabilitation	Design	\$ 2,169	LJA	Aug-18																																																												
Frio Street Drainage Study	Complete	\$ 45	Urban	-	Study complete - incorporated into Bond 2018																																																											
Kinney and Power Street Pump Station Improvements	Planning	\$ 7,800	Urban	-																																																												
Egyptian and Meadowbrook/USACE Mitigation	Pending	\$ 525	Belaire	-																																																												
Major Ditch Improvements IDIQ	Ongoing	\$ 6,500	LAN	-																																																												
Lifecycle Pipe Rehabilitation and Replacement	Ongoing	\$ 7,025	LJA	-																																																												
Major Outfall Assessment and Repairs	Ongoing	\$ 2,447	Hanson	-																																																												
Gollihar Outfall Repairs	Constr.	\$ 2,200	Govind	Sep-17																																																												
Minor Channel Improvements	Ongoing	\$ 4,660	CH2M	-																																																												
Manhole, Ring & Cover Adjustments City-wide	Ongoing	\$ 250	API	-																																																												
Lifecycle Curb and Gutter Replacement	Ongoing	\$ 7,139	ECMS	-																																																												
<b>PROJECTS ON HOLD BY UTILITIES</b>																																																																
Oso Creek Basin Drainage Relief	On Hold	\$ 4,715	Hanson	-																																																												
Storm Water Master Plan Update	On Hold	\$ 4,085	CH2M	-																																																												
<b>GAS</b>																																																																
TxDOT Utility Participation (SPID Ramp Reversal)	Complete	\$ 4,400	Urban	Oct-16																																																												
Padre Island Water Line and Gas Line Extension (Phase 3)	100% Design	\$ 936	Urban	May-18																																																												
TxDOT Utility Participation (Harbor Bridge)	Ongoing	\$ 1,400	TXDOT	-																																																												



# WASTEWATER PROGRAMS

(AS OF 10 NOVEMBER 2017)

PROJECT TITLE	STATUS	Project Budget \$(000s)	AE	Constr. Start Date	2016												2017												2018												2019												2020											
					J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D
<b>WWTR CIP Funded Projects</b>																																																																
Laguna Madre WWTP Headworks & Bar Screen Improvements	Complete	\$ 4,086	Urban	Jun-15																																																												
Greenwood WWTP Flare Permitting	Complete	\$ 55	Hanson	Feb-16																																																												
TxDOT Utility Participation (SPID Ramp Reversal)	Constr.	\$ 4,400	Urban	Oct-16															14 Months																																													
Whitecap WWTP UV System Upgrade	Constr.	\$ 7,674	FNI	Aug-16															18 months																																													
Sharpsburg Lift Station Upgrade & Up River Road Force Main Rehabilitation	Constr.	\$ 4,070	LJA	Jan-17															15 Months																																													
Broadway WWTP Effluent Line Rehabilitation	Constr.	\$ 5,000	LNV	Sep-17																																																												
Oso Water Reclamation Plant Headworks and Lift Station	Bid	\$ 38,248	LNV	Jan-18															25 Months																																													
Laguna Shores Road Force Main Replacement	Design	\$ 2,920	LJA	May-18																																																												
McBride Lift Station and Force Main Improvement	Design	\$ 7,222	LJA	Jun-18																																																												
Whitecap WWTP Odor Control Process and Bulkhead Replacement	AE Negotiations	\$ 5,649	LJA	Feb-19																													15 Months																															
Allison WWTP Process Upgrade and Replacement	AE Negotiations	\$ 6,000	Urban	Feb-19																													15 Months																															
Allison WWTP Lift Station and Plant Improvements	On Hold	\$ 4,544	Urban	Feb-19																																																												
Old Broadway WWTP Demolition & Clarifiers - Phase II	AE Negotiations	\$ 9,107	FNI	-																																																												
Greenwood WWTP Electrical Improvements to UV System	AE Negotiations	\$ 6,280	LAN	-																																																												
Allison Basin Wastewater Master Plan Update	AE Negotiations	\$ 70	FNI	-																																																												
Greenwood DAF Unit Rehab & Odor Control	RFQ	\$ 9,500	TBD	Jun-19															RFQ																																													
Greenwood Headworks & Grit Removal Rehab	RFQ	\$ 3,900	TBD	Oct-19															RFQ																																													
Wastewater Treatment Plants & Lift Station SCADA Improvements	RFQ	\$ 7,000	TBD	Dec-19															RFQ																																													
Greenwood WWTP Flood Mitigation	RFQ	\$ 9,500	TBD	Dec-19															RFQ																																													
Greenwood Flow Diversion to New Broadway WWTP	RFQ	\$ 10,000	TBD	Dec-19															RFQ																																													
Greenwood Aeration Basin & Clarifier Rehab	RFQ	\$ 8,700	TBD	Feb-20															RFQ																																													
Greenwood Digester Replacement & Bio-Gas Upgrades	RFQ	\$ 12,000	TBD	Mar-20															RFQ																																													
Whitecap Lift Station & Grit Removal Improvements	RFQ	\$ 5,000	TBD	Mar-20															RFQ																																													
Whitecap Aeration & Clarifier Rehab	RFQ	\$ 2,500	TBD	Mar-20															RFQ																																													
New Broadway WWTP Plant Rehabilitation	RFQ	\$ 11,000	TBD	Jul-20															RFQ																																													
Williams Lift Station Force Main (Line A)	RFQ	\$ 7,850	TBD	Feb-21															RFQ																																													
Williams/Wooldridge Lift Station Hydraulic Improvements	RFQ	\$ 6,200	TBD	Feb-21															RFQ																																													
<b>City-Wide Collection System Replacement &amp; Rehab ID/IQ Procurement Renewal 3</b>																																																																
Lift Station Repairs - Citywide	Ongoing	\$ 11,860	Urban	-	Ongoing												Ongoing												Ongoing												Ongoing												Ongoing											
Manhole, Ring & Cover and Clean-out adjustments and improvements	Ongoing	\$ 250	ECMS	-	Ongoing												Ongoing												Ongoing												Ongoing												Ongoing											
Citywide Collection System IDIQ Program (SSOI)	Ongoing	\$ 38,000	Multiple	-	Ongoing												Ongoing												Ongoing												Ongoing												Ongoing											
WWTR Citywide Pipe Bursting IDIQ Part A	Ongoing	\$ 3,750	LNV	-	Ongoing												Ongoing												Ongoing												Ongoing												Ongoing											
WWTR Citywide Pipe Bursting IDIQ Part B	Ongoing	\$ 1,875	Utilities Dept	-	Ongoing												Ongoing												Ongoing												Ongoing												Ongoing											
WWTR Citywide Pipe Bursting IDIQ Part C	Ongoing	\$ 2,000	Utilities Dept	-	Ongoing												Ongoing												Ongoing												Ongoing												Ongoing											
TxDOT Utility Participation (Harbor Bridge)	Ongoing	\$ 3,596	TxDOT	-	Ongoing																																																											
Park Road 22 Bridge Lift Station	On Hold		Urban	-																																																												
<b>WWTR Operating Funded Projects</b>																																																																
Wastewater Staff Augmentation Program	Ongoing	\$ 6,500	Pipeline A.	-	Ongoing												Ongoing												Ongoing												Ongoing												Ongoing											
WW Service Line Repair and Clean-Out Installation	Ongoing	\$ 850	API	-	Ongoing												Ongoing												Ongoing												Ongoing												Ongoing											
Wastewater Permit Assistance	Ongoing	\$ 1,000	APAI	-	Multi-Year Options																																																											

<span style="display: inline-block; width: 15px; height: 10px; background-color: yellow; border: 1px solid black;"></span> Planning / Preliminary	<span style="display: inline-block; width: 15px; height: 10px; background-color: green; border: 1px solid black;"></span> Design	<span style="display: inline-block; width: 15px; height: 10px; background-color: red; border: 1px solid black;"></span> Construction	<span style="display: inline-block; width: 15px; height: 10px; background-color: red; border: 1px solid black; border-style: dashed;"></span> Construction Delay	<span style="display: inline-block; width: 15px; height: 10px; background-color: lightblue; border: 1px solid black;"></span> RFQ / RFP	<span style="display: inline-block; width: 15px; height: 10px; background-color: purple; border: 1px solid black;"></span> Deferred
<span style="display: inline-block; width: 15px; height: 10px; background-color: orange; border: 1px solid black;"></span> On Hold / Pending	<span style="display: inline-block; width: 15px; height: 10px; background-color: darkgreen; border: 1px solid black;"></span> Redesign	<span style="display: inline-block; width: 15px; height: 10px; background-color: black; border: 1px solid black;"></span> Construction Complete	<span style="display: inline-block; width: 15px; height: 10px; background-color: yellow; border: 1px solid black;"></span> Bid	<span style="display: inline-block; width: 15px; height: 10px; background-color: gray; border: 1px solid black;"></span> Ongoing	<span style="display: inline-block; width: 15px; height: 10px; background-color: blue; border: 1px solid black;"></span> Design Build





# FACILITY & SOLID WASTE PROGRAMS

(AS OF 10 NOVEMBER 2017)

PROJECT TITLE	STATUS	Project Budget \$(000s)	AE	Constr. Start Date	2016												2017												2018												2019												2020											
					J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D
<b>Bond 2012 Proposition 5</b>																																																																
Museum Roof Replacement (Museum of Science & History)	Pending	\$ 1,600	SNT	Oct-15	On Hold												Pending claim/litigation																																															
Central Library Gutter, Expansion Joints and Roof Replacement - Phase 1	On Hold		SNT	TBD	On Hold																								Bids rejects, may consolidate with phase 2																																			
<b>Bond 2012 Proposition 7</b>																																																																
Vehicle Impound Yard, Phase 2	Bid	\$ 844	FNI	Mar-18																									10 Months												Delays to increase competitive bidding																							
<b>Bond 2008</b>																																																																
New Fire Station at Holly/Saratoga (Station No. 18)	Complete	\$ 1,851	CAA	Dec-16	Construction Complete																																																											
<b>Public Buildings</b>																																																																
Flour Bluff Police Substation Canopy Repairs	Closeout	\$ 7	MUNOZ	May-17													Construction Complete																																															
Police & Municipal Court Parking Improvements	Closeout	\$ 361	Govind	Oct-16													Construction Complete																																															
Fire Station Warehouse Install New Pad and Generator	Complete		MUNOZ	Jan-17													Construction Complete																																															
ABC Kitchen Freight Elevator Replacement	Constr.	\$ 280	CAA	Oct-16	15 Months												Construction Delay												Pending change order																																			
City Hall Fire Detection and Alarm System	Constr.	\$ 407	NRG	Nov-15	Construction Delay												Construction Delay												Pending final tests from Fire Marshal																																			
Nueces County Emergency Services District #2 Office Building Demo	Constr.	\$ 20	Turnstone	Oct-17	Construction Delay												2 Mo.																																															
ABC Refurbish Selena Restrooms 1st & 3rd Floor	Constr.		CLK	May-16	Construction Delay												Construction Delay												New contractor began work												Delays due to roof leaking																							
City Hall 6th Floor Atrium Painting	Constr.	\$ 100	DYKEMA	Jun-17													Construction Delay																																															
City Hall Mayor's Entrance Structural Assessment	Constr.		Munoz	Oct-17													Construction Delay																																															
City Hall Elevator Refurbish	Design	\$ 440	DYKEMA	Apr-18													Construction Delay												3 Months																																			
ABC Center & Exhibit Hall Restrooms Repairs & Renovations	Pending	\$ 425	LNV	Jan-18													Construction Delay												Pending funding																																			
HEB Tennis Court Repair	30% Design	\$ 250	MUNOZ	Feb-18													Construction Delay												8 Months																																			
City Hall Roof Ladder	100% Design	\$ 50	ME	Mar-18													Construction Delay												3 Months												Delays to increase competitive bidding																							
New Beach Operations Building	90% Design	\$ 410	MUNOZ	Apr-18													Construction Delay												7 Months												Delays to increase competitive bidding																							
Gas Dept. New Chiller Replacement	90% Design	\$ 187	SCA	Apr-18													Construction Delay												4 Months												Delays to increase competitive bidding																							
ABC Selena Dressing Rooms 3rd & 4th Floor Phase 2	On Hold	\$ 466	CCA	Feb-19	Construction Delay												Construction Delay												Construction Delay												Pending funding																							
North Padre Island Beach Facility (Bond 2014, Prop. 2)	On Hold	\$ 1,200	LNV	May-19	Construction Delay												Construction Delay												Construction Delay												Pending land acquisition																							
Health Department HVAC/Mechanical Room	On Hold		In-House	Dec-17	Construction Delay												Construction Delay												Pending funding																																			
Joe Garza Park Demo of 2 Structures	Preliminary	\$ 1	All Points Enviro.	-	Construction Delay												Construction Delay												Report received, Parks & Rec to tear down the buildings																																			
Museum Roof & HVAC Assessment - Study	Pending	\$ 50	Amtech	-	Construction Delay												Construction Delay												Pending litigation																																			
ABC Climatized Storage	Constr.	\$ 600	LNV	Nov-17	Construction Delay												Construction Delay												7 Months																																			
City Hall Lipan ADA Ramp Replacement	On Hold	\$ 150	Chuck Anastos	-	Construction Delay												Construction Delay												Pending funding																																			
Fire Station 3 Bay Door	On Hold	\$ 56	ME	-	Construction Delay												Construction Delay												Pending funding																																			
City Warehouse Roof Replacement Bldg 6	On Hold	\$ 346	LNV	-	Construction Delay												Construction Delay												Pending funding																																			
City Hall Tile Mosaic and Associated Repairs	Pending	\$ 115	DYKEMA	-	Construction Delay												Construction Delay												Pending Facilities review																																			
Central Library Roof Replacement - Phase 2	On Hold	\$ 1,125	SNT	-	Construction Delay												Construction Delay												Pending funding																																			
Owen R. Hopkins & Garcia Library Roof Replacement	On Hold	\$ 80	FNI	-	Construction Delay												Construction Delay												Pending funding																																			
Building 3A Roof	On Hold		-	-	Construction Delay												Construction Delay												Pending funding																																			
<b>Solid Waste</b>																																																																
Cefe Valenzuela Outfall Modifications	Complete	\$ 580	HDR	Oct-16	Construction Complete												Construction Complete																																															
Gas Collection and Control Systems (GCCS)	Complete	\$ 2,045	SCS Engineers	Apr-17	Construction Complete												Construction Complete												Pending closeout																																			
Cefe Valenzuela Landfill Liquids (Leachate) Management	On Hold	\$ 1,050	CP&Y	Jun-18	Construction Delay												Construction Delay												10 Months																																			
Cefe V. Landfill Disposal Cells 2A and 3C	AE Negotiations	\$ 5,025	Hanson	Oct-18	Construction Delay												RFQ												Construction Delay												13 Months																							
J.C. Elliott Landfill New Office Building	Design	\$ 1,857	Munoz	-	RFP												Construction Delay												Construction Delay												TBD																							
J.C. Elliott Landfill Site Improvements	Design		Munoz	May-18	Construction Delay												Construction Delay												Construction Delay																																			
J.C. Elliott Landfill Collections Center Building	Design		Munoz	Feb-18	Construction Delay												Construction Delay												Construction Delay																																			
<b>On Call Support Services - Solid Waste</b>																																																																
Cefe Valenzuela Landfill Scale Ramp Replacement - TO#2	Design	\$ 750	Hanson	May-18	Ongoing												Ongoing												Ongoing												Ongoing																							
Leachate Collection System Replacement at JC Elliott Closed Landfill	Design	\$ 1,800	Hanson	Apr-18	Construction Delay												Construction Delay												6 Months												8 Months																							
Street & Solid Waste Building Repairs	On Hold		LNV	-	Construction Delay												Construction Delay												Waiting on direction from Operating Dept.																																			
Cefe Valenzuela Landfill Disposal Cells Interim Cover - Cells 3D, 4A, and 4B	Pending	\$ 4,402	CP&Y	-	Construction Delay												Construction Delay												Pending TCEQ approval of ground water balance report																																			
J.C. Elliott Landfill Gas Management to Energy System	On Hold	TBD	-	-	Construction Delay												Construction Delay												Pending Recovery of Gas Prices (for resale value)																																			

